

# Lighting Timeline



	October	November						
<b>Interior Lighting</b>								
Porter HS	26th							
Lucio		3rd						
Garcia			7th					
Besterio				10th				
Aiken					15th			
Aquatic Center						17th		
Paredes							19th	
Southmost								24th
Work Days	7	3	3	4	2	1	2	2

- All exterior lighting completed
- All gym lighting completed
- TLED delivery from manufacture slipped 10 days from original estimate
- Interior lighting still on schedule to complete by end of November

# Phase 2 Timeline



Start Date: 8/20/2018

	Sept	October	November	December	January	February	March	April
<b>Garcia/Lucio</b> 3rd Pary Engineering Review Submittals Ready for Review Order Equipment Construction								
<b>Paredes/Besteiro</b> Complete Engineering Design 3rd Pary Engineering Review Submittals Ready for Review Order Equipment Construction								
<b>Porter/Soutmost</b> Complete Engineering Design 3rd Pary Engineering Review Submittals Ready for Review Order Equipment Construction								